SRI LANKA LAND DEVELOPMENT CORPORATION

Bill of Quantities for

Supply and Placing of Pre-Cast Concrete Sections for Proposed Double Barrel Box Drain at Sadaham Mawatha, Dahamwela Canal, Kolonnawa.

ITEM	DESCRIPTION	QTY	UNIT	RATE Rs.	AMOUNT Rs.
Note:	1. Contractor shall inform the Engineer and obtain prior approval before casting.	Note			
	2. Mix Design shall be submitted by the contactor for approval.	Note			
	3. Compressive strength of Concrete shall be 30N/mm2. 28 Days Compressive strength of concrete for each batch shall be tested and test reports shall be submitted to the engineer. (3 Cubes shall be tested and a cube to be submitted to the Engineer for further reference.)	Note		Read Only	
	4. At least 70% of Compressive strength shall be achieved before transporting the Pre-cast unit. (3 Nos of Test cubes shall be tested in the presence of Engineer's representative)	Note			
	5. Transport and unloading to be done by the Contractor.	Note			
1.1	Allow sum for Insurances of property, materials injury to workmen and third party.		P Sum		300,000.00
1.2	Allow provisional sum for submission of bank gurantees.		P Sum		150,000.00
1.3	Allow sum for preparing samples for testing, makng arrangements for testing of materials, obtaining test reports and submitting the same to Employer.		P Sum		50,000.00
2.1	Casting of Pre-Cast unit Grade 30 (20mm) Concrete including formwork and reinforcement as per the detail in the drawings.	125	Nos		
2.2	Loading, Transporting, unloading of Precast units at site premises according to the site requirement.	125	Nos		
2.3	Placing of Precast units on the canal bed as instructed by the Engineer. (Machinery rates to placing should be included to the rate)	125	Nos		
Sub Total 01					
Add 10% Contingencies				Read Only	
Sub Total 02					
Add VAT 18% (Reg. No. .....)					
Grand Total					

Total amount in words:

Rupees .....

.....
Signature of contractor

Name :.....
NIC No:.....
Address:.....

.....
Seal

Witness :

1 Signature :.....
Name :.....
NIC No:.....
Address:.....

2 Signature :.....
Name :.....
NIC No:.....
Address:.....